BRUHAT BANGALORE MAHANAGARA PALIKE

Executive Engineer, Yelahanka Project Division

Name of Work: Development of Yelahanka Govt Degree collage and Ayurvedic Hospital and Providing Grill Fencing and other developmental works to Rajiv Gandhi park, tree park, Nethaji park, Basaveshwara park, judicial layout park and someshwara hill of Yelahanka Assembly Constituency Under Amrutha Nagarothana Grants PACKAGE No-01

Measurement Sheet

1st & Part Bill

Name of Agency: Sri.C. Halappa

Item No. 158

Item Name: Providing and laying Ceramic glazed floor tiles of size 300x300 mm (thickness to be specified by the manufacturer), of 1st quality conforming to IS : 15622, of approved make, in all colours, shades, except White, Ivory, Grey, Fume Red Brown, laid on 20 mm thick bed of cement mortar 1:4 (1 Cement : 4 Coarse sand), jointing with grey cement slurry @ 3.3 kg/ m2 including pointing the joints with white cement and matching pigments etc., complete...(Second Floor)

SL NO	CHAINAGE	NO	L (m)	Avg B (m)	Avg D (m)	QTY	Rate Rs	Amount Rs	REMARKS
Measurement Recorded On:			04/10/22						
Govt Ayurvedic Hospital									
Second Floor									
General Ward Male									
	Toilet -1								
		1	1	2.25	1.50	3.38			
	Toilet -2								
		1	1	2.25	1.50	3.38			
General Ward Female									
	Toilet -1								
		1	1	2.25	1.50	3.38			
	Toilet -2								
		1	1	2.25	1.50	3.38			
Special Ward-3									
	Toilet								
		1	1	2.25	1.45	3.26			
Special Ward-2									
	Toilet								
		1	1	2.25	1.45	3.26			

Asst. Executive Engineer
Project Division
Yelahanka Zone
BBMP, Bangalore - 92

Scanned by TapScanner



Scanned by TapScanner

BRUHAT BANGALORE MAHANAGARA PALIKE

Executive Engineer, Yelahanka Project Division

Name of Work: Development of Yelahanka Govt Degree collage and Ayurvedic Hospital and Providing Grill Fencing and other developmental works to Rajiv Gandhi park, tree park, Nethaji park, Basaveshwara park, Judicial layout park and someshwara hill of Yelahanka Assembly Constituency Under Amrutha Nagarothana Grants PACKAGE No-01

Measurement Sheet

Name of Agency: Sri.C. Halappa — **1st & Part Bill**

Item No.	159
Item Name:	Providing skirting, dadooing, rises of steps with colour glazed tiles 6mm thick on 10mm thick cement plaster 1:3 and jointed with white cement slurry over existing rough plaster surface using glazed tiles of approved make and size including cost of materials, labour, complete as per specifications. (Item No 9.39, Page no 65 of PWD SR 2021-22)

SL NO	CHAINAGE	Nos	L (m)	Avg B (m)	Avg D (m)	QTY	Rate Rs	Amount Rs	REMARKS
Measurement Recorded On:			04/10/22						
Govt Ayurvedic Hospital									
Ground Floor									
	Toilets-1								
Therapy Centre (Female)									
	Toilet								
		2	1	2.70		2.80	15.12		
		2	1	1.50		2.80	8.40		
	Deductions								
	D	-1	1.0	0.75		2.10	-1.58		
	V	-1	1.0	0.45		0.60	-0.27		
Therapy Centre (male)									
	Toilet								
		2	1	2.70		2.80	15.12		
		2	1	1.50		2.80	8.40		
	Deductions								
	D	-1	1.0	0.75		2.10	1.58		
	V	-1	1.0	0.45		0.60	-0.27		
Toilet Female									
	Toilet -1								
		2	1	2.50		2.80	14.00		
		2	1	1.50		2.80	8.40		
	Toilet -1								
		2	1	2.50		2.80	14.00		
		2	1	1.50		2.80	8.40		
	Deductions								
	D	-2	1.0	0.75		2.10	-3.15		
	V	-2	1.0	0.45		0.60	-0.54		
Toilet male									
	Toilet								

Asst. Executive Engineer
Project Division
Yelahanka Zone
BBMP, Bangalore - 92

Scanned by TapScanner

			2	1	2.50		2.80	14.00			
	Toilet -1		2	1	1.50		2.80	8.40			
			2	1	2.50		2.80	14.00			
			2	1	1.50		2.80	8.40			
	Deductions										
	D										
	V		-2	1.0	0.75		2.10	-3.15			
			-2	1.0	0.45		0.60	-0.54			
	Total Quantity							125.57	2376.02	298356.70	Sqm
	Now to be paid Quantity							125.57			Sqm

Executive Engineer
Project Division
Yelahanka Zone
BBMP, Bangalore - 92

Contractor

Consultant

Assistar Assistant Engineer

Assistant Executive Engineer

Asst. Executive Engineer
Project Division
Yelahanka Zone
BBMP, Bangalore - 92

Scanned by TapScanner

BRUHAT BANGALORE MAHANAGARA PALIKE

Executive Engineer, Yelahanka Project Division

Name of Work: Development of Yelahanka Govt Degree collage and Ayurvedic Hospital and Providing Grill Fencing and other developmental works to Rajiv Gandhi park, tree park, Nethaji park, Basaveshwara park, judicial layout park and someshwara hill of Yelahanka Assembly Constituency Under Amrutha Nagarothana Grants PACKAGE No-01

Measurement Sheet

Name of Agency: Sri.C. Halappa — 1st & Part Bill

Item No.	160										
Item Name:	Providing skirting, dadooing, rises of steps with colour glazed tiles 6mm thick on 10mm thick cement plaster 1:3 and jointed with white cement slurry over existing rough plaster surface using glazed tiles of approved make and size including cost of materials, labour, complete as per specifications. (First Floor)										
SL NO	CHAINAGE	Nos		L (m)	Avg B (m)	Avg D (m)	QTY	Rate Rs	Amount Rs	REMARKS	
Measurement Recorded On:				06/10/22							
Govt Ayurvedic Hospital											
First Floor											
Special Ward-3											
	Toilet										
			2	1	2.25		2.80	12.60			
			2	1	1.45		2.80	8.12			
	Deductions										
	V		-1	1	0.60		0.45	-0.27			
	D1		-1	1	0.75		1.90	-1.43			
Special Ward-2											
	Toilet										
			2	1	2.25		2.80	12.60			
			2	1	1.45		2.80	8.12			
	Deductions										
	V		-1	1	0.60		0.45	-0.27			
	D1		-1	1	0.75		1.90	-1.43			
Special Ward-1											
	Toilet										
			2	1	2.25		2.80	12.60			
			2	1	1.45		2.80	8.12			
	Deductions										
	V		-1	1	0.60		0.45	-0.27			
	D1		-1	1	0.75		1.90	-1.43			
	Lab										
	Toilet										
			2	1	1.45		2.80	8.12			
			2	1	1.80		2.80	10.08			
	Deductions										
	V		-1	1	0.60		0.45	-0.27			
	D1		-1	1	0.75		1.90	-1.43			
Nursing Unit											

Asst. Executive Engineer
Project Division
Yelahanka Zone
BBMP, Bangalore - 92

Scanned by TapScanner

	Toilet										
			2	1	1.45		2.80	8.12			
			2	1	1.80		2.80	10.08			
	Deductions										
	V										
	D1		-1	1	0.60		0.45	-0.27			
			-1	1	0.75		1.90	-1.43			
	Doctor Room										
	Toilet										
			2	1	1.45		2.80	8.12			
			2	1	1.80		2.80	10.08			
	Deductions										
	V										
	D1		-1	1	0.60		0.45	-0.27			
			-1	1	0.75		1.90	-1.43			
											Sqm
	Total Quantity							106.59	2397.61	255561.43	Sqm
	Now to be paid Quantity							106.59			

Contractor

Consultant

Assistar Assistant Engineer

Assistant Executive Engineer
Project Division
Yelahanka Zone
BBMP, Bangalore - 92

Scanned by TapScanner

BRUHAT BANGALORE MAHANAGARA PALIKE

Executive Engineer, Yelahanka Project Division

Name of Work: Development of Yelahanka Govt Degree collage and Ayurvedic Hospital and Providing Grill Fencing and other developmental works to Rajiv Gandhi park, tree park, Nethaji park, Basaveshwara park, judicial layout park and someshwara hill of Yelahanka Assembly Constituency Under Amrutha Nagarothana Grants PACKAGE No-01

Measurement Sheet

Name of Agency: Sri.C. Halappa — **1st & Part Bill**

Item No.	161											
Item Name:	Providing skirting, dadooing, rises of steps with colour glazed tiles 6mm thick on 10mm thick cement plaster 1:3 and jointed with white cement slurry over existing rough plaster surface using glazed tiles of approved make and size including cost of materials, labour, complete as per specifications. (Second Floor)											
SL NO	CHAINAGE		Nos	L (m)	Avg B (m)	Avg D (m)	QTY	Rate Rs	Amount Rs		REMARKS	
Measurement Recorded On:				06/10/22								
Govt Ayurvedic Hospital												
Second Floor												
General Ward Male												
	Toilet -1											
			2	1	2.25		2.80	12.60				
			2	1	1.50		2.80	8.40				
	Toilet -2											
			2	1	2.25		2.80	12.60				
			2	1	1.50		2.80	8.40				
Deductions												
	V		-2	1	0.60		0.45	-0.54				
	D1		-2	1	0.75		1.90	-2.85				
General Ward Female												
	Toilet -1											
			2	1	2.25		2.80	12.60				
			2	1	1.50		2.80	8.40				
	Toilet -2											
			2	1	2.25		2.80	12.60				
			2	1	1.50		2.80	8.40				
Deductions												
	V		-3	1	0.60		0.45	-0.81				
	D1		-2	1	0.75		1.90	-2.85				
Special Ward-1												
	Toilet											
			2	1	1.80		2.80	10.08				
			2	1	1.50		2.80	8.40				
Deductions												
	V		-2	1	0.60		0.45	-0.54				
	D1		-1	1	0.75		1.90	-1.43				
Special Ward-2												
	Toilet											
			2	1	1.80		2.80	10.08				

Asst. Executive Engineer
Project Division
Yelahanka Zone
BBMP, Bangalore - 92

Scanned by TapScanner

	Deductions		2	1	1.50		2.80	8.40			
	V										
	D1		-1	1	0.60		0.45	-0.27			
			-1	1	0.75		1.90	-1.43			
	Special Ward-3										
	Toilet										
			2	1	1.50		2.80	8.40			
	Deductions		2	1	1.80		2.80	10.08			
	V										
	D1		-1	1	0.60		0.45	-0.27			
			-1	1	0.75		1.90	-1.43			
	Total Quantity							127.04			Sqm
	Schedule-B Quantity							120.68			Sqm
	Reserved Quanity							6.35			Sqm
	Now to be paid Quantity							120.68	2419.21	291950.78	Sqm

Asst. Executive Engineer
Project Division
Yelahanka Zone
BBMP, Bangalore - 92

Contractor

Consultant

Assistar Assistant Engineer

Assistant Executive Engineer

Asst. Executive Engineer
Project Division
Yelahanka Zone
BBMP, Bangalore - 92

Scanned by TapScanner

BRUHAT BANGALORE MAHANAGARA PALIKE

Executive Engineer, Yelahanka Project Division

Name of Work: Development of Yelahanka Govt Degree collage and Ayurvedic Hospital and Providing Grill Fencing and other developmental works to Rajiv Gandhi park, tree park, Nethaji park, Basaveshwara park, judicial layout park and someshwara hill of Yelahanka Assembly Constituency Under Amrutha Nagarothana Grants PACKAGE No-01

Measurement Sheet

Name of Agency: Sri.C. Halappa — **1st & Part Bill**

Item No. 162

Item Name: Providing and applying white cement based putty of average thickness 1 mm, of approved brand and manufacturer, over the plastered wall surface to prepare the surface even and smooth complete as per specifications and as per directions of Engineer in charge.(Item No 8.51, Page no 50 of PWD SR 2021-22) (First Floor)

SL NO	CHAINAGE	Nos	L (m)	Avg B (m)	Avg D (m)	QTY	Rate Rs	Amount Rs	REMARKS
Pre-Measurement Recorded On:			10/10/22						
Govt Ayurvedic Hospital									
Ceiling Painting									
First Floor									
Loby Area									
		1	1	4.60	3.30	15.18			
Passage									
		1	1	19.40	2.40	46.56			
Storage Room									
		1	1	4.10	3.30	13.53			
Special Ward-3									
		1	1	5.45	4.20	22.89			
Special Ward-2									
		1	1	5.00	4.35	21.75			
Special Ward-1									
		1	1	5.00	4.40	22.00			
Lab									
		1	1	3.65	4.45	16.24			
Nursing Unit									
		1	1	3.35	4.40	14.74			

Asst. Executive Engineer
Project Division
Yelahanka Zone
BBMP, Bangalore - 92

Scanned by TapScanner

Doctor Room											
Internal Wall Putty			1	1	3.30	4.40		14.52			
First Floor											
Loby Area											
			1	1	4.60		2.80	12.88			
			1	1	7.90		2.80	22.12			
Deductions			1	1	2.40		2.80	6.72			
	W		-2	1.0	1.20		1.20	-2.88			
	Passage										
Deductions			2	1	19.40		2.80	108.64			
	Opening										
	D		-1	1.0	8.20		2.80	-22.96			
			-7	1.0	0.90		2.80	-17.64			
Lift Side Wall			1	1	0.95		2.80	2.66			
Lift Front Wall			1	1	1.80		2.80	5.04			
Lift Above Wall			1	1	1.10		0.70	0.77			
	side Wall		1	1	0.25		2.80	0.70			
Storage Room											
			2	1	4.10		2.80	22.96			
			2	1	3.30		2.80	18.48			
Deductions											
	D		-1	1.0	0.90		0.90	-0.81			
	W		-2	1.0	1.20		1.20	-2.88			
Special Ward-3											
			2	1	5.45		2.80	30.52			
			2	1	4.20		2.80	23.52			
	Toilet										
			2	1	2.25		2.80	12.60			
			2	1	1.45		2.80	8.12			
Deductions											
	D		-1	1	0.90		0.90	-0.81			
	W		-1	1	1.20		1.20	-1.44			
	V		-1	1	0.60		0.45	-0.27			
	D1		-1	1	0.75		1.90	-1.43			
Special Ward-2											
			2	1	5.00		2.80	28.00			
			2	1	4.35		2.80	24.36			
	Toilet										
			2	1	2.25		2.80	12.60			
			2	1	1.45		2.80	8.12			
Deductions											

Asst. Executive Engineer
Project Division
Yelahanka Zone
BBMP, Bangalore - 92

Scanned by TapScanner

	D		-1	1	0.90		0.90	-0.81		
	W		-1	1	1.20		1.20	-1.44		
	V		-1	1	0.60		0.45	-0.27		
	D1		-1	1	0.75		1.90	-1.43		
Special Ward-1										
			2	1	5.00		2.80	28.00		
	Toilet		2	1	4.40		2.80	24.64		
			2	1	2.25		2.80	12.60		
			2	1	1.45		2.80	8.12		
Deductions										
	D		-1	1	0.90		0.90	-0.81		
	W		-1	1	1.20		1.20	-1.44		
	V		-1	1	0.60		0.45	-0.27		
	D1		-1	1	0.75		1.90	-1.43		
Lab										
			2	1	3.65		2.80	20.44		
	Toilet		2	1	4.45		2.80	24.92		
			2	1	1.45		2.80	8.12		
			2	1	1.80		2.80	10.08		
Deductions										
	D		-1	1	0.90		0.90	-0.81		
	W		-1	1	1.20		1.20	-1.44		
	V		-1	1	0.60		0.45	-0.27		
	D1		-1	1	0.75		1.90	-1.43		
Nursing Unit										
			2	1	3.35		2.80	18.76		
	Toilet		2	1	4.40		2.80	24.64		
			2	1	1.45		2.80	8.12		
			2	1	1.80		2.80	10.08		
Deductions										
	D		-1	1	0.90		0.90	-0.81		
	W		-1	1	1.20		1.20	-1.44		
	V		-1	1	0.60		0.45	-0.27		
	D1		-1	1	0.75		1.90	-1.43		
Doctor Room										
			2	1	3.30		2.80	18.48		
	Toilet		2	1	4.40		2.80	24.64		
			2	1	1.45		2.80	8.12		
			2	1	1.80		2.80	10.08		
Deductions										
	D		-1	1	0.90		0.90	-0.81		
	W		-1	1	1.20		1.20	-1.44		
	V		-1	1	0.60		0.45	-0.27		
	D1		-1	1	0.75		1.90	-1.43		

Asst. Executive Engineer
Project Division
Yelahanka Zone
BBMP, Bangalore - 92

Scanned by TapScanner

	Stair Case										
	1st Flight		1	1	3.60		2.80	10.08			
	Landing		1	1	5.00		2.80	14.00			
	2nd Flight		1	1	3.10		2.80	8.68			
								صله			
								-296.40			Sqm
	Deduct Rough Plastering Qty(145)										
								461.58	95.91	95.91	92 Sqm
	Total Quantity							461.58			
	Now to be paid Quantity										

Assistant Executive Engineer
Project Division
Yelahanka Zone
BBMP, Bangalore - 92

Contractor

Consultant

Assistan Assistant Engineer

Assistant Executive Engineer
Project Division
Yelahanka Zone
BBMP, Bangalore - 92

Scanned by TapScanner

BRUHAT BANGALORE MAHANAGARA PALIKE

Executive Engineer, Yelahanka Project Division

Name of Work: Development of Yelahanka Govt Degree collage and Ayurvedic Hospital and Providing Grill Fencing and other developmental works to Rajiv Gandhi park, tree park, Nethaji park, Basaveshwara park, judicial layout park and someshwara hill of Yelahanka Assembly Constituency Under Amrutha Nagarothana Grants PACKAGE No-01

Measurement Sheet

Name of Agency: Sri.C. Halappa — **1st & Part Bill**

Item No. 163

Item Name: Providing and applying white cement based putty of average thickness 1 mm, of approved brand and manufacturer, over the plastered wall surface to prepare the surface even and smooth complete as per specifications and as per directions of Engineer in charge.(Item No 8.51, Page no 50 of PWD SR 2021-22)(Second Floor)

SL NO	CHAINAGE	Nos	L (m)	Avg B (m)	Avg D (m)	QTY	Rate Rs	Amount Rs	REMARKS
Pre-Measurement Recorded On:			20/10/22						
Govt Ayurvedic Hospital									
Second Floor									
	Passage								
		1	1	19.40	2.55		49.47		
	Canteen								
		1	1	4.30	3.30		14.19		
General Ward Male									
		1	1	6.55	4.25		27.84		
		1	1	2.40	0.90		2.16		
General Ward Female									
		2	1	7.66	4.50		68.94		
		1	1	2.40	1.20		2.88		
Special Ward-1									
		1	1	3.75	4.50		16.88		
Special Ward-2									
		1	1	4.45	3.25		14.46		
Special Ward-3									
		1	1	4.40	3.25		14.30		
Internal Wall Putty									
Second Floor									
	Passage								
		2	1	19.40		2.80	108.64		
Deductions									
	Opening	-1	1.0	8.20		2.80	-22.96		
	D	-7	1.0	0.90		2.80	-17.64		
Lift Side Wall		1	1	0.95		2.80	2.66		
Lift Front Wall		1	1	1.80		2.80	5.04		

Assistant Engineer
Project Division
Yelahanka Zone
BBMP, Bangalore - 92

Scanned by TapScanner

Lift Above Wall			1	1	1.10		0.70	0.77				
	side Wall		1	1	0.25		2.80	0.70				
	Canteen											
			1	1	18.00		2.80	50.40				
Deductions												
	D											
	W		-1	1.0	1.20		0.90	-1.08				
			-2	1.0	1.20		1.20	-2.88				
General Ward Male												
			2	1	6.55		2.80	36.68				
			2	1	4.25		2.80	23.80				
Toilet -Wall			-1	1	0.90		0.90	-0.81				
			2	1	2.40		2.80	13.44				
	Toilet -1											
			2	1	2.25		2.80	12.60				
	Toilet -2		2	1	1.50		2.80	8.40				
			2	1	2.25		2.80	12.60				
Deductions			2	1	1.50		2.80	8.40				
	D											
	W		-1	1	1.20		2.10	-2.52				
	V		-3	1	1.20		1.20	-4.32				
	D1		-2	1	0.60		0.45	-0.54				
			-2	1	0.75		1.90	-2.85				
General Ward Female												
			2	1	7.66		2.80	42.90				
			2	1	4.50		2.80	25.20				
Toilet -Wall			-1	1	1.20		0.90	-1.08				
			2	1	2.40		2.80	13.44				
	Toilet -1											
			2	1	2.25		2.80	12.60				
	Toilet -2		2	1	1.50		2.80	8.40				
			2	1	2.25		2.80	12.60				
Deductions			2	1	1.50		2.80	8.40				
	D		-1	1	1.20		2.10	-2.52				
	W		-3	1	1.20		1.20	-4.32				
	V		-3	1	0.60		0.45	-0.81				
	D1		-2	1	0.75		1.90	-2.85				
Special Ward-1												
			2	1	3.75		2.80	21.00				
			2	1	4.50		2.80	25.20				
	Toilet											
			2	1	1.80		2.80	10.08				
			2	1	1.50		2.80	8.40				

Asst. Executive Engineer
Project Division
Yelahanka Zone
BBMP, Bangalore - 92

Scanned by TapScanner

Deductions												
	D		-1	1	0.90		0.90	-0.81				
	W		-1	1	1.20		1.20	-1.44				
	V		-2	1	0.60		0.45	-0.54				
	D1		-1	1	0.75		1.90	-1.43				
Special Ward-2												
			2	1	4.45		2.80	24.92				
			2	1	3.25		2.80	18.20				
	Toilet											
			2	1	1.80		2.80	10.08				
			2	1	1.50		2.80	8.40				
Deductions												
	D		-1	1	0.90		0.90	-0.81				
	W		-1	1	1.20		1.20	-1.44				
	V		-1	1	0.60		0.45	-0.27				
	D1		-1	1	0.75		1.90	-1.43				
Special Ward-3												
			2	1	4.40		2.80	24.64				
			2	1	3.25		2.80	18.20				
	Toilet											
			2	1	1.50		2.80	8.40				
			2	1	1.80		2.80	10.08				
Deductions												
	D		-1	1	0.90		0.90	-0.81				
	W		-1	1	1.20		1.20	-1.44				
	V		-1	1	0.60		0.45	-0.27				
	D1		-1	1	0.75		1.90	-1.43				
	Stair Case											
	1st Flight		1	1	3.60		2.80	10.08				
	Landing		1	1	5.00		2.80	14.00				
	2nd Flight		1	1	3.10		2.80	8.68				
Deduct Rough Plastering Qty(146)								-281.79				
												Sqm
Total Quantity								478.06				Sqm
Now to be paid Quantity								478.06	96.77	46262.42		

Asst. Executive Engineer
Project Division
Yelahanka Zone
BBMP, Bangalore - 92

Contractor

Consultant

Assistan Assistant Engineer

Assistant Executive Engineer

Asst. Executive Engineer
Project Division
Yelahanka Zone
BBMP, Bangalore - 92

Scanned by TapScanner

BRUHAT BANGALORE MAHANAGARA PALIKE

Executive Engineer, Yelahanka Project Division

Name of Work: Development of Yelahanka Govt Degree collage and Ayurvedic Hospital and Providing Grill Fencing and other developmental works to Rajiv Gandhi park, tree park, Nethaji park, Basaveshwara park, judicial layout park and someshwara hill of Yelahanka Assembly Constituency Under Amrutha Nagarothana Grants PACKAGE No-01

Measurement Sheet

1st & Part Bill

Name of Agency: Sri.C. Halappa

Item No.	164										
Item Name:	Providing and applying white cement based putty of average thickness 1 mm, of approved brand and manufacturer, over the plastered wall surface to prepare the surface even and smooth complete as per specifications and as per directions of Engineer in charge.(Item No 8.51, Page no 50 of PWD SR 2021-22) - Terrace Floor										

SL NO	CHAINAGE	Nos	L (m)	Avg B (m)	Avg D (m)	QTY	Rate Rs	Amount Rs	REMARKS
Pre-Measurement Recorded On:			21/10/22						
Govt Ayurvedic Hospital									
Ceiling painting									
Head Room									
Head Room Ceiling	1	1	2.25	3.7		8.33			
lift Machine Room Ceiling	1	1	3.85	3.7		14.25			
Wall Putty									
Head Room									
Along Length	2	1	3.70		4.35	32.19			
Along Breadth	2	1	2.25		2.85	12.83			
Door	-1	0.5	0.75		2.1	-0.79			
Lift Machine Room									
Along Length	2	1	3.70		4.35	32.19			
Along Breadth	2	1	3.85		2.85	21.95			
Door	-1	0.5	0.75		2.1	-0.79			
Total Quantity						120.15			Sqm
Now to be paid Quantity						120.15	97.63	11730.13	Sqm

Asst. Executive Engineer
Project Division
Yelahanka Zone
BBMP, Bangalore - 92

Contractor

Consultant

Assistan Assistant Engineer

Assistant Executive Engineer

Asst. Executive Engineer
Project Division
Yelahanka Zone
BBMP, Bangalore - 92

Scanned by TapScanner

BRUHAT BANGALORE MAHANAGARA PALIKE

Executive Engineer, Yelahanka Project Division

Name of Work: Development of Yelahanka Govt Degree collage and Ayurvedic Hospital and Providing Grill Fencing and other developmental works to Rajiv Gandhi park, tree park, Nethaji park, Basaveshwara park, judicial layout park and someshwara hill of Yelahanka Assembly Constituency Under Amrutha Nagarothana Grants PACKAGE No-01

Measurement Sheet

Name of Agency: Sri.C. Halappa — **1st & Part Bill**

Item No.	165											
Item Name:	Distempering with oil bound washable distemper of approved brand and manufacture to give an even shade :New work (two coats) over and including water thinnable priming coat with cement primer after thoroughly brooming the surface to remove all dirt, dust, mortar drops and foreign matter including preparing the surface even and sand paper smooth, cost of materials, labour complete as per specifications and as per directions of Engineer-in-charge. (Item No 8.25, Page no 45 of PWD SR 2021-22)-First Floor											
SL NO	CHAINAGE		Nos	L (m)	Avg B (m)	Avg D (m)	QTY	Rate Rs	Amount Rs	REMARKS		
Measurement Recorded On:				25/10/22								
Govt Ayurvedic Hospital												
Ceiling Painting												
Ground Floor												
Loby Area												
			1	1	4.60	3.30		15.18				
	Passage											
			1	1	19.40	2.40		46.56				
Storage Room												
			1	1	4.10	3.30		13.53				
Special Ward-3												
			1	1	5.45	4.20		22.89				
Special Ward-2												
			1	1	5.00	4.35		21.75				
Special Ward-1												
			1	1	5.00	4.40		22.00				
	Lab											
			1	1	3.65	4.45		16.24				
Nursing Unit												
			1	1	3.35	4.40		14.74				
Doctor Room												
			1	1	3.30	4.40		14.52				
Internal Wall Putty												

Executive Division
Yelahanka Zone
BBMP, Bangalore - 92

Scanned by TapScanner

First Floor											
Loby Area											
			1	1	4.60		2.80	12.88			
			1	1	7.90		2.80	22.12			
			1	1	2.40		2.80	6.72			
Deductions											
	W		-2	1.0	1.20		1.20	-2.88			
Passage											
			2	1	19.40		2.80	108.64			
Deductions											
	Opening		-1	1.0	8.20		2.80	-22.96			
	D		-7	1.0	0.90		2.80	-17.64			
Lift Side Wall			1	1	0.95		2.80	2.66			
Lift Front Wall			1	1	1.80		2.80	5.04			
Lift Above Wall			1	1	1.10		0.70	0.77			
	side Wall		1	1	0.25		2.80	0.70			
Storage Room											
			2	1	4.10		2.80	22.96			
			2	1	3.30		2.80	18.48			
Deductions											
	D		-1	1.0	0.90		0.90	-0.81			
	W		-2	1.0	1.20		1.20	-2.88			
Special Ward-3											
			2	1	5.45		2.80	30.52			
			2	1	4.20		2.80	23.52			
	Toilet										
			2	1	2.25		2.80	12.60			
			2	1	1.45		2.80	8.12			
Deductions											
	D		-1	1	0.90		0.90	-0.81			
	W		-1	1	1.20		1.20	-1.44			
	V		-1	1	0.60		0.45	-0.27			
	D1		-1	1	0.75		1.90	-1.43			
Special Ward-2											
			2	1	5.00		2.80	28.00			
			2	1	4.35		2.80	24.36			
	Toilet										
			2	1	2.25		2.80	12.60			
			2	1	1.45		2.80	8.12			
Deductions											
	D		-1	1	0.90		0.90	-0.81			
	W		-1	1	1.20		1.20	-1.44			
	V		-1	1	0.60		0.45	-0.27			
	D1		-1	1	0.75		1.90	-1.43			
Special Ward-1											
			2	1	5.00		2.80	28.00			
			2	1	4.40		2.80	24.64			
	Toilet										

Asst. Executive Engineer
Project Division
Yelahanka Zone
BBMP, Bangalore - 92

Scanned by TapScanner

			2	1	2.25		2.80	12.60			
			2	1	1.45		2.80	8.12			
Deductions											
	D										
	W		-1	1	0.90		0.90	-0.81			
	V		-1	1	1.20		1.20	-1.44			
	D1		-1	1	0.60		0.45	-0.27			
			-1	1	0.75		1.90	-1.43			
	Lab										
			2	1	3.65		2.80	20.44			
	Toilet		2	1	4.45		2.80	24.92			
			2	1	1.45		2.80	8.12			
			2	1	1.80		2.80	10.08			
Deductions											
	D										
	W		-1	1	0.90		0.90	-0.81			
	V		-1	1	1.20		1.20	-1.44			
	D1		-1	1	0.60		0.45	-0.27			
Nursing Unit			-1	1	0.75		1.90	-1.43			
			2	1	3.35		2.80	18.76			
	Toilet		2	1	4.40		2.80	24.64			
			2	1	1.45		2.80	8.12			
			2	1	1.80		2.80	10.08			
Deductions											
	D										
	W		-1	1	0.90		0.90	-0.81			
	V		-1	1	1.20		1.20	-1.44			
	D1		-1	1	0.60		0.45	-0.27			
Doctor Room			-1	1	0.75		1.90	-1.43			
			2	1	3.30		2.80	18.48			
	Toilet		2	1	4.40		2.80	24.64			
			2	1	1.45		2.80	8.12			
			2	1	1.80		2.80	10.08			
Deductions											
	D										
	W		-1	1	0.90		0.90	-0.81			
	V		-1	1	1.20		1.20	-1.44			
	D1		-1	1	0.60		0.45	-0.27			
			-1	1	0.75		1.90	-1.43			
Stair Case											
1st Flight			1	1	3.60		2.80	10.08			
Landing			1	1	5.00		2.80	14.00			
2nd Flight			1	1	3.10		2.80	8.68			
			Deduct claddingquantitiy					-296.40			
Total Quantity								461.58			Sqm
Now to be paid Quantity								461.58	121.53	56002.67	Sqm

Contractor

Consultant

Assistan Assistant Engineer

Assistant Executive Engineer

Assistant Executive Engineer
Project Division
Yelahanka Zone
BBMP, Bangalore - 92

Scanned by TapScanner

BRUHAT BANGALORE MAHANAGARA PALIKE

Executive Engineer, Yelahanka Project Division

Name of Work: Development of Yelahanka Govt Degree collage and Ayurvedic Hospital and Providing Grill Fencing and other developmental works to Rajiv Gandhi park, tree park, Nethaji park, Basaveshwara park, judicial layout park and someshwara hill of Yelahanka Assembly Constituency Under Amrutha Nagarothana Grants PACKAGE No-01

Measurement Sheet

Name of Agency: Sri.C. Halappa — **1st & Part Bill**

Item No. 166

Item Name: Distempering with oil bound washable distemper of approved brand and manufacture to give an even shade :New work (two coats) over and including water thinnable priming coat with cement primer after thoroughly brooming the surface to remove all dirt, dust, mortar drops and foreign matter including preparing the surface even and sand paper smooth, cost of materials, labour complete as per specifications and as per directions of Engineer-in-charge. (Item No 8.25, Page no 45 of PWD SR 2021-22)-Second Floor

SL NO	CHAINAGE	Nos	L (m)	Avg B (m)	Avg D (m)	QTY	Rate Rs	Amount Rs	REMARKS
Pre-Measurement Recorded On:			26/10/22						
Govt Ayurvedic Hospital									
Second Floor									
	Passage								
		1	1	19.40	2.55		49.47		
	Canteen								
		1	1	4.30	3.30		14.19		
General Ward Male									
		1	1	6.55	4.25		27.84		
		1	1	2.40	0.90		2.16		
General Ward Female									
		2	1	7.66	4.50		68.94		
		1	1	2.40	1.20		2.88		
Special Ward-1									
		1	1	3.75	4.50		16.88		
Special Ward-2									
		1	1	4.45	3.25		14.46		
Special Ward-3									
		1	1	4.40	3.25		14.30		
Internal Wall Putty									
Second Floor									
	Passage								
		2	1	19.40		2.80	108.64		
Deductions									
	Opening	-1	1.0	8.20		2.80	-22.96		

Asst. Executive Engineer
Project Division
Yelahanka Zone
BBMP, Bangalore - 92

Scanned by TapScanner

	D		-7	1.0	0.90		2.80	-17.64			
Lift Side Wall			1	1	0.95		2.80	2.66			
Lift Front Wall			1	1	1.80		2.80	5.04			
Lift Above Wall			1	1	1.10		0.70	0.77			
side Wall			1	1	0.25		2.80	0.70			
Canteen											
			1	1	18.00		2.80	50.40			
Deductions											
D			-1	1.0	1.20		0.90	-1.08			
W			-2	1.0	1.20		1.20	-2.88			
General Ward Male											
			2	1	6.55		2.80	36.68			
			2	1	4.25		2.80	23.80			
Toilet -Wall			-1	1	0.90		0.90	-0.81			
			2	1	2.40		2.80	13.44			
Toilet -1											
			2	1	2.25		2.80	12.60			
Toilet -2			2	1	1.50		2.80	8.40			
			2	1	2.25		2.80	12.60			
Deductions			2	1	1.50		2.80	8.40			
D			-1	1	1.20		2.10	-2.52			
W			-3	1	1.20		1.20	-4.32			
V			-2	1	0.60		0.45	-0.54			
D1			-2	1	0.75		1.90	-2.85			
General Ward Female											
			2	1	7.66		2.80	42.90			
			2	1	4.50		2.80	25.20			
			-1	1	1.20		0.90	-1.08			
Toilet -Wall			2	1	2.40		2.80	13.44			
Toilet -1											
			2	1	2.25		2.80	12.60			
Toilet -2			2	1	1.50		2.80	8.40			
			2	1	2.25		2.80	12.60			
			2	1	1.50		2.80	8.40			
Deductions											
D			-1	1	1.20		2.10	-2.52			
W			-3	1	1.20		1.20	-4.32			
V			-3	1	0.60		0.45	-0.81			
D1			-2	1	0.75		1.90	-2.85			
Special Ward-1											
			2	1	3.75		2.80	21.00			

Asst. Executive Engineer
Project Division
Yelahanka Zone
BDMP, Bangalore - 92

Scanned by TapScanner

	Toilet		2	1	4.50		2.80	25.20			
			2	1	1.80		2.80	10.08			
			2	1	1.50		2.80	8.40			
	Deductions										
	D		-1	1	0.90		0.90	-0.81			
	W		-1	1	1.20		1.20	-1.44			
	V		-2	1	0.60		0.45	-0.54			
	D1		-1	1	0.75		1.90	-1.43			
	Special Ward-2										
			2	1	4.45		2.80	24.92			
	Toilet		2	1	3.25		2.80	18.20			
			2	1	1.80		2.80	10.08			
	Deductions		2	1	1.50		2.80	8.40			
	D		-1	1	0.90		0.90	-0.81			
	W		-1	1	1.20		1.20	-1.44			
	V		-1	1	0.60		0.45	-0.27			
	D1		-1	1	0.75		1.90	-1.43			
	Special Ward-3										
			2	1	4.40		2.80	24.64			
	Toilet		2	1	3.25		2.80	18.20			
			2	1	1.50		2.80	8.40			
	Deductions		2	1	1.80		2.80	10.08			
	D		-1	1	0.90		0.90	-0.81			
	W		-1	1	1.20		1.20	-1.44			
	V		-1	1	0.60		0.45	-0.27			
	D1		-1	1	0.75		1.90	-1.43			
	Stair Case										
	1st Flight		1	1	3.60		2.80	10.08			
	Landing		1	1	5.00		2.80	14.00			
	2nd Flight		1	1	3.10		2.80	8.68			
	Deduct Rough Plastering Qty(146)							-281.79			
	Total Quantity							478.06			Sqm
	Now to be paid Quantity							478.06	122.42	58523.55	Sqm

Asst. Executive Engineer
Project Division
Yelahanka Zone
BBMP, Bangalore - 92

Contractor

Consultant

Assistan Assistant Engineer

Assistant Executive Engineer

Asst. Executive Engineer
Project Division
Yelahanka Zone
BBMP, Bangalore - 92

Scanned by TapScanner